

**SPEED HUMP INSTALLATION SCHEDULE**  
**FY21**

Order	Council District	Requested Street	Limit1	Limit2	Tentative Install Window *	Completion Date
1	5	Angelus Street	Poplar Avenue	Madison Avenue	N/A	4/20/2020
2	3	Mickey Drive	Farrow Road	East Shelby Drive	N/A	4/21/2020
3	3	Wooddale Ave	Knight Rd	Perkins Rd	N/A	4/25/2020
4	1	Battlefield Drive	Kerwin Drive	Battlefield Cove	N/A	4/27/2020
5	1	Hobson Road	St Elmo Avenue	Hawkins Mill Road	N/A	4/29/2020
6	5	Angelus Street	Overton Park Ave	Poplar Avenue	N/A	5/17/2020
7	3	B F Goodrich Blvd	Pigeon Roost Rd	Pilot Dr	N/A	5/19/2020
8	4	Roland Street	Lamar Avenue	Southern Avenue	N/A	5/20/2020
9	7	Greenview Circle	N Evergreen St	Hunters Avenue	N/A	5/20/2020
10	5	Spring Street	Faxon Ave	Pershing Ave	N/A	5/21/2020
11	4	S Willett St	Southern Ave	Lamar Ave	N/A	5/24/2020
12	3	Big Bend Drive	Boeingshire Dr	Tacoma Avenue	N/A	5/26/2020
13	7	Pearce Street	Chelsea Ave	Majestic Ave	N/A	5/27/2020
14	6	Central Avenue	S Bellevue Blvd	I-240 overpass	N/A	6/2/2020
15	6	Applestone St	East Shelby Drive	Stoneham Road	N/A	6/4/2020
16	4	Bradley St	Deadrick Ave	Barron Ave	N/A	6/5/2020
17	4	Fairmeade Ave	Vista Dr	Johanna Dr	N/A	6/6/2020
18	1	Longwood Dr	Longmeadow Dr	Stage Coach Dr	N/A	6/6/2020
19	4	Malone Ave	Airways Blvd	S Trezevant St	N/A	6/9/2020
20	5	Spottswood Ave	Goodman St	Shotwell St	N/A	6/10/2020
21	2	Meadow Trail Dr	Autumn Creek	Macon Rd	N/A	7/21/2020
22	3	Haleville Rd	Butterworth Rd	Wilson Rd/Gardenwood Dr.	N/A	7/24/2020
23	7	Hubert Ave	N McLean Blvd	University Street	N/A	7/25/2020
24	6	Gill Road	E Shelby Dr	E Holmes Rd	N/A	9/1/2020
25	4	Ball Road	Airways Blvd	Ketchum Rd	N/A	9/2/2020
26	3	Emerald St	Derron Ave	Cottonwood Rd.	N/A	9/4/2020
27	3	Emerald St	Derron Ave	Forsyth	N/A	9/8/2020
28	1	Powers Road	Yale Ave	Lansford Ave	N/A	9/9/2020
29	5	Princeton Ave	N Hollywood St	Harvard Ave	N/A	9/9/2020
30	5	Harvard Ave	N Hollywood St	Maris St.	N/A	9/10/2020
31	1	Twin Woods Ave	Richwood St	Chiswood St	N/A	9/11/2020
32	3	Hester Road	Elvis Presley Blvd	Davis Cove	N/A	9/16/2020
33	1	Stage Coach Dr	Stage Park Dr	Stage Road	N/A	9/21/2020
34	2	Brightwood Drive	Gillham Drive	Pepperwood St	N/A	9/24/2020
35	4	Kenosha Road	Cottonwood Road	Cottonwood Road	N/A	9/25/2020
36	4	Josephine Street	Carnes Avenue	Park Avenue	N/A	9/25/2020
37	1	Stage Park Dr	Dunnellon Ave	Stage Coach Dr	N/A	9/28/2020
38	6	E McKellar Ave	S Lauderdale St	Prospect St	N/A	9/29/2020
39	2	Cotton Plant Rd	Cotton Plant Cv	Barbera Rd	N/A	10/1/2020
40	7	Henry Ave	3rd St	7th St	N/A	10/2/2020
41	7	N McNeil St	Vollintine Ave	Jackson Ave	N/A	10/5/2020
42	6	East Gage Avenue	Lauderdale Street	Benton Street	N/A	10/6/2020
43	1,5	Rich Road	McElroy Road	N Oak Grove Road	N/A	10/7/2020
44	5	Sea Isle Rd	Ivy Rd	Colonial Rd	N/A	10/7/2020
45	5	Shady Grove Rd	Perkins Extended	S Perkins Rd	N/A	10/9/2020
46	3	Thistlebrook Dr	Ridgeway Road	Wandering Way	N/A	10/12/2020
47	6	Burwood Drive	Neely Road	Gill Road	N/A	10/14/2020
48	7	Frayser School Dr	Frayser Blvd.	Delwood Ave	N/A	10/15/2020
49	4	Evelyn Avenue	South Cox	East Parkway	N/A	10/16/2020
50	4	Kimball Ave	Jonah Ave	Lamar Ave	N/A	10/20/2020
51	7	BURROW AVE	Tant Road	Rawdon Avenue	N/A	10/21/2020
52	6	Benton Street	E. Mallory Ave	E. McKellar Ave	N/A	10/22/2020
53	5	S Graham St	Southern Ave	Park Avenue	11/30/20 - 12/14/20	
54	7	Baskin St	Whitney Ave	Vistaview St	11/30/20 - 12/14/20	

55	7	Firestone Avenue	Bellevue Blvd	Claybrook Street	11/30/20 - 12/14/20	
56	5	N Suggs Dr	Valleybrook Dr	S. Yates Rd	12/7/20 - 12/21/20	
57	5	W Galloway Dr	Poplar Ave.	Walnut Grove	12/7/20 - 12/21/20	
58	5	Monroe Ave	S McNeil St	S Evergreen Street	12/7/20 - 12/21/20	
59	5	Given Ave	Waring Road	N Graham Street	12/14/20 - 12/28/20	
60	7	May St	Chelsea Ave	Amity Ave	12/14/20 - 12/28/20	
61	4	Claudette Rd	Kenosha Rd	Arrowood Ave	12/14/20 - 12/28/20	
62	3	Kirkwood Dr	Mill Branch Rd	Haleville Rd	12/21/20 - 1/4/21	
63	7	CRESTON AVE	Thomas Street	Carrolton Avenue	12/21/20 - 1/4/21	
64	7	N Claybrook St	Vollintine Ave	Jackson Ave	12/21/20 - 1/4/21	
65	3	Gray Oak Ave	Live Oak St	Ridgeway Road	12/28/20 - 1/11/21	
66	6	Graves Road	Winchester Rd	Craft Road	12/28/20 - 1/11/21	
67	3	Belle Forest Drive	Belle Grove Road	Ridgeway Road	1/4/21 - 1/18/21	
68	7	N Manassas St	Saffarans Avenue	Jackson Ave.	1/4/21 - 1/18/21	
69	1	Wagon Rd Gap	Bartlett Road	Sycamore Ridge Rd	1/4/21 - 1/18/21	
70	7	Oakwood St.	Sanders Ave	Heard Ave	1/11/21 - 1/25/21	
71	5	N Graham St	Walnut Grove	N Goodlett St	1/11/21 - 1/25/21	
72	6	Brownlee Rd	McCorkle Rd	Auburn Rd	1/11/21 - 1/25/21	
73	4	Dunn Ave	Warren St	Perry Rd	1/18/21 - 2/1/21	
74	7	Tully St	Chelsea Ave	T M Henderson Ave	1/18/21 - 2/1/21	
75	5	S. Evergreen	Madison	Union	1/18/21 - 2/1/21	
76	5	E. Galloway	Poplar	Walnut Gove	1/25/21 - 2/8/21	

**\* Installation Dates shown are tentative and may be adjusted based on various factors (i.e. weather, etc.)**