

**SPEED HUMP INSTALLATION SCHEDULE**  
**FY22**

Order	Council District	Requested Street	Limit1	Limit2	Tentative Install Window *	Completion Date
1	3	Belle Oak/Grove	Belle Tower Rd	Belle Forest Dr.	N/A	10/11/2021
2	7	Cedar Ave	N 2nd Street	N 7th Street	N/A	10/12/2021
3	5	Crystal Avenue	Tillman Street	Baltic Street	N/A	10/19/2021
4	3	Oakwood Dr	Paula Dr	Faronia Rd	N/A	11/1/2021
5	6	Lakeview Rd	E Brooks Rd.	Winchester Rd	N/A	11/4/2021
6	6	Chambliss Road	Auburn Rd	Elvis Presley Blvd	N/A	11/5/2021
7	3	Chevron Rd.	E Shelby Dr	Dawnridge Dr	N/A	11/11/2021
8	2	Fox Trace Drive	Cordova Rd	Dexter Rd	11/1/21 - 11/15/21	
9	6	Westmont Rd	Castlewood Ave	Cavalier Dr.	11/1/21 - 11/15/21	
10	3	Goodhaven Dr.	Airways Blvd	Mill Branch Rd.	11/1/21 - 11/15/21	
11	6	Saxon Ave	Mississippi Blvd	Neptune St	11/8/21 - 11/22/21	
12	4	Brower St	Park Avenue	Barron Avenue	11/8/21 - 11/22/21	
13	3	Cresser St	Hester Rd	E Holmes Rd	11/8/21 - 11/22/21	
14	4	Carson St	Carnes Ave	Park Ave	11/15/21 - 11/29/21	
15	5	Minden Road	Waring Road	Perkins Road	11/15/21 - 11/29/21	
16	3	Wilson Rd	Airways Blvd	Childs Dr	11/15/21 - 11/29/21	
17	4	Vista Dr.	Kingsview Dr.	E Alcy Rd.	11/15/21 - 11/29/21	
18	5	St. Nick Dr	Cole Rd	Poplar Ave	11/29/21 - 12/13/21	
19	3	Melodywood Dr.	Tchulahoma Rd.	Chevron Rd.	11/29/21 - 12/13/21	
20	5	Spottswood Ave	St. Nick Dr	Mendenhall Rd	11/29/21 - 12/13/21	
21	6	Ruby Creek Cv	Crossfield Rd	Weaver Rd	12/6/21 - 12/20/21	
22	3	Benoit Drive	Cleary Dr.	Rockbrook Dr	12/6/21 - 12/20/21	
23	5	Spring Street	Pershing Ave	Jackson Ave	12/6/21 - 12/20/21	
24	5	Garland Street	North Parkway	Poplar Ave	12/13/21 - 12/27/21	
25	3	Loch Lomond Rd	Winfield Road	E Holmes Road	12/13/21 - 12/27/21	
26	7	Gowan Drive	Baxter Avenue	Frayser School Dr	12/13/21 - 12/27/21	
27	1	Russwood Rd	Macon Road	Gailwood Road	12/13/21 - 12/27/21	
28	3	Belle Tower Rd	Belle Oak Rd	Mission Ridge Rd	12/20/21 - 1/3/22	
29	4	Buntyn St	Barron Ave	Deadrick Ave	12/20/21 - 1/3/22	
30	7	Bryan St	Golden Ave	Matthews Ave	12/20/21 - 1/3/22	
31	3,4	Wooddale Ave	S Perkins Road	Castleman Street	12/27/21 - 1/10/22	
32	4	Menager Road	Cincinnati Road	Rayner Street	12/27/21 - 1/10/22	
33	1	Goldbrier Lane	Raleigh-LaGrange	Gillespie Rd.	12/27/21 - 1/10/22	
34	4	Scottsdale Ave	Castleman St.	Nora Lee Ln.	1/3/22 - 1/17/22	
35	1	Mesa Drive	Sage Meadow Dr	Kate Bond Road	1/3/22 - 1/17/22	
36	1,7	Grey Rd	North Graham St	Wells Station Rd	1/3/22 - 1/17/22	
37	2	Brierview St	Walnut Grove Rd	Shady Grove Rd	1/10/22 - 1/24/22	
38	7	N Merton St	Chelsea Ave.	Peres Ave.	1/10/22 - 1/24/22	
39	1	Misty Pine Dr	Misty Bay Dr	Virginia Woods Pl	1/10/22 - 1/24/22	
<b>This list represents the initial Construction Work Order for FY22. Additional locations will be added at a later date. We anticipate that approximately 60 locations will be covered in FY22</b>						

**\* Installation Dates shown are tentative and may be adjusted based on various factors (i.e. weather, etc.)**